

PHONE : 022-2559 2501, 23956  
GRAMS : BARC-MUMBAI, CHEMBUR  
TELEX : 011-061017 / 011-61022 BARC-IN  
FAX : 22 25506151,25519613/25505299  
E.mail : nspatel@barc.gov.in



सत्यमेव जयते

TSD Building, North Site  
TROMBAY, MUMBAI - 400085

GOVERNMENT OF INDIA  
BHABHA ATOMIC RESEARCH CENTRE  
TECHNICAL SERVICES DIVISION  
ELECTRICAL WORKS SECTION

Ref: TSD/EWS/ES&MD-30-2008-09/11/1698

Date : 26/09/2011

To,  
M/S Pyrotech Electronics Pvt. Ltd.  
E-329, Road No.12,  
MIA, Udaipur-313 003.

Dear Sir,

Subject : Tender No. BARC/ES&MD/30/2008-09 : Supply and Installation of  
Electrical Panels, Cabling and associated works at BARC, South  
Site, Trombay, Mumbai-85.

Refer your letter No. Nil dated 30.08.2011 in connection with the grant of  
extension of time for completion of work upto 31.07.2011.

The date of completion of the above mentioned work was 19.12.2010 as  
stipulated in the agreement / W.O. dated 10.12.2009.

Extension of time for completion of the above mentioned work was granted upto  
31.07.2011.

As you have now completed the work in all respect on 31.07.2011, final  
extension of time limit for completion of the work is hereby granted to you upto  
31.07.2011 without prejudice to the right of the Government to recover liquidated  
damages in accordance with provisions of Clause '2 of the said agreement/WO:  
BARC/ES&MD/30/2008-09/09/1899 dated 10.12.2009

Thanking you,

Yours faithfully,

(Anil Shrivastava)

Chief Engineer, Chief Design Engineer  
& Head, Sub-station Section, TSD